Designate location of all lateral arms and longitudinal stabilizing devices on the blocking plan.

Lateral Arm

Longitudinal Stabilizing Devices

Blocking Plan

typical double wide blocking plan

Manufacturer _____
Length x width _____

Marriage Wall the location of these piers will vary with each floor plan

Pocket Penetrometer Test

Test the perimeter of the home at 6 locations. Take the reading at the depth of the footer. Using 500lb increments, take the lowest reading and round down to that increment.

Soil Bearing _____
Soil torque probe test results _____
Anchor length _____
I-beam pier pad size _____
Perimeter pier pad size _____
Marriage wall pier pad size- outline pad locations on the centerline and show sizes below

1_____ 4 _____
2 _____ 5 _____
3 _____ 6 _____

Other information

_____

_____